

PSEGLI:BMcD JMUX Replacement Status Sync - 4/21/2026

PSEG Long Island JMUX Replacement Weekly Meeting Minutes and Agenda

Time: 10:00 a.m. EST/9:00 a.m. CST

Attendees

☒ Jay Gunaratne	☐ Vinny Montano	☐ Dan Bayouth
☒ Lee Blackman		☒ Alex Lenox
☐ Brianna Foreman		☒ Ethan Koch
☐ Rahiq Mohamed		☒ Nick Cianciolo
☐ Vikas Vohra		☐ Bill Stefanik

Meeting Agenda:

1. Action Items

Action ID	Summary	Owner	Status
1	Nokia Training	PSEGLI	• In Progress
2	Hicksville QA RTU Testing	PSEGLI	• To be scheduled

2. Hawkeye Construction

- a. Northport PAR Materials
 - i. C37.94 card needed for Northport Indoor
 - 1) Card order can be included with Phase 2 orders
 - a) Change to previously approved and installed Phase 1 design
 - 2) 3rd PAR circuit to be installed post-MPLS project (2028/29)
 - ii. PAR circuit pilot connectivity needed to confirm wiring is correct
- b. JMUX Decommissioning
 - i. 1/20: Earliest consideration is April 2026

3. PSEG Long Island - Cutovers and Operations

- a. Remote Connectivity
 - i. NSP Configuration
 - 1) Ethan to work with Lee/Rahiq/Brianna to configure NSP appliance
 - 2) 4/7: To be stood up Friday 4/10
 - 3) 4/14: NSP license acquired from Nokia 4/13; NSP to be stood up today
 - a) License needed to access NSP and launch NMS
 - 4) 4/21: Installed, need to confirm status
- b. Layer 3 Services
 - i. Bring up one service at a time
 - 1) Start with Hicksville/Melville
 - a) Hicksville/Melville to be upgraded to 10G during Phase 2
 - b) 2 additional SFPs and fiber jumpers needed at Melville for Phase 2
 - 2) Starting with IP connectivity and establishing Nokia as primary path as we move to each site
 - a) AS numbers to be redone concurrently with these updates
 - 3) 3/24: Start migration with 2-Way Radio per Lee
 - a) Need to review Layer 2 service architecture diagram for 2-Way Radio
- c. RTU Serial Testing
 - i. 4/7: To be scheduled with remote connectivity now established
 - 1) 2 temporary cables to be installed at test QA RTU @ Hicksville to prove configurations and communications to EMS
 - 2) Cabling and RTU confirmed during staging, EMS to be confirmed in field with test RTU
 - 3) Ethan to reach out to John Ng's team to confirm testing availability
 - a) Testing date TBD
 - i) Ethan sent email to John Ng/Team on 4/14
 - ii. 4/21: Hawkeye has cable John needs. Looking to confirm with relay team to bring cable to site for RTU testing.
 - 1) Vinny to bring cable to site 4/21 or 22
- d. Nokia Training
 - i. 1/27: BMcD is capable of creating and hosting Nokia specific training relevant to your network.
 - 1) Jay to reach out to Nokia for standard training material offerings.
 - ii. 2/10: Jay to set up call with Glenn from Nokia; waiting for response
 - iii. 2/17: Jay looking to get date from Glenn by Thursday (2/19)
 - iv. 2/24: Jay meeting with Nokia on Thursday (2/26) with LI team
 - v. 3/3: Jay to follow up with Nokia next week
 - vi. 3/17: Training 3/19 with Glenn & Nokia
 - vii. 3/24: Training courses selected with Shelton; Jay looking to select dates for training and identify person count
 - viii. 3/31: Email from Jay with Glenn/Nokia; dates to be identified

4. BMcD Engineering

a. Phase 2 Design Package Status

Site	Power Approval	Circuit Approval	IFR
7Z Lindenhurst	3/3/26	3/2/26	Mon 4/27/26
4M Baldwin	3/5/26	3/3/26	Mon 5/4/26
4M1 Baldwin Radio Shelter	N/A	3/3/26	Mon 5/4/26
2WB Barrett	1/15/26	3/23/26	Mon 5/11/26
2ZB Barrett	N/A	3/23/26	Mon 5/11/26

b. 4/21: 2R Hewlett and Shelter IFR with Lee for review