

PSEGLI:BMcD JMUX Replacement Status Sync - 4/7/2026

PSEG Long Island JMUX Replacement Weekly Meeting Minutes and Agenda

Time: 10:00 a.m. EST/9:00 a.m. CST

Attendees

☒ Jay Gunaratne	☐ Vinny Montano	☐ Dan Bayouth
☐ Lee Blackman		☐ Alex Lenox
☒ Brianna Foreman		☒ Ethan Koch
☐ Rahiq Mohamed		☒ Nick Cianciolo
☐ Vikas Vohra		☒ Bill Stefanik

Meeting Agenda:

1. Action Items

Action ID	Summary	Owner	Status
1	Remote Connectivity	PSEGLI/BMcD	• Complete
2	Nokia Training	PSEGLI	• In Progress
3	Hicksville QA RTU Testing	PSEGLI	• To be scheduled

2. Hawkeye Construction

- a. Northport PAR Materials
 - i. C37.94 card needed for Northport Indoor
 - 1) Card order can be included with Phase 2 orders
 - a) Change to previously approved and installed Phase 1 design
 - 2) 3rd PAR circuit to be installed post-MPLS project (2028/29)
 - ii. PAR circuit pilot connectivity needed to confirm wiring is correct
- b. JMUX Decommissioning
 - i. 1/20: Earliest consideration is April 2026

3. PSEG Long Island - Cutovers and Operations

- a. Remote Connectivity
 - i. Integrate Hicksville and Melville for remote connectivity
 - 1) Lee is working with Daniel Reyes and Hasib with direct integration and meetings for design documentation
 - a) Needs list of IP addresses to be used
 - b) Ground work for the integration of Nokia MPLS from a management system
 - c) 1/27: Lee to set up meeting for discussion and feedback
 - 2) Lee needs AS numbers for Corp side
 - a) AS numbers already in place for Nokia side
 - b) Lee to redo AS numbering using new baseline on smaller service
 - 3) 2/17: Need to open ticket for activating management ports for iLO with Brianna/Rahiq
 - 4) 2/24: Lee 50% through ASN audit; to be completed before corporate integration
 - 5) 2/27: Lee developing BGP design for corporate connectivity
 - 6) 3/10: BGP design complete; sent to upper management for review
 - 7) 3/17: BGP design reviewed and approved by Vik on 3/16
 - 8) 3/24: Awaiting peer review from Daniel and Hasib; looking for review/approval next Tuesday 3/31
 - a) 3/31: Change approved; executing this week Wed/Thurs
 - 9) 3/24: Melville and Hicksville configurations to take place next Wednesday/Thursday (4/1 & 4/2)
 - a) Brianna and Rahiq to be on site to console into routers
 - b) 3/31: Starting at Melville tomorrow (4/1) @ 10AM EST, Hicksville to follow
 - 10) 4/7: Remote connectivity established; **COMPLETE**
 - ii. NSP Configuration
 - 1) Ethan to work with Lee/Rahiq/Brianna to configure NSP appliance
 - 2) 4/7: To be stood up Friday 4/10
- b. Layer 3 Services
 - i. Bring up one service at a time
 - 1) Start with Hicksville/Melville
 - a) Hicksville/Melville to be upgraded to 10G during Phase 2
 - b) 2 additional SFPs and fiber jumpers needed at Melville for Phase 2
 - 2) Starting with IP connectivity and establishing Nokia as primary path as we move to each site
 - a) AS numbers to be redone concurrently with these updates
 - 3) 3/24: Start migration with 2-Way Radio per Lee
- c. RTU Serial Testing
 - i. 4/7: To be scheduled with remote connectivity now established
 - 1) 2 temporary cables to be installed at test QA RTU @ Hicksville to prove configurations and communications to EMS
 - 2) Cabling and RTU confirmed during staging, EMS to be confirmed in field with test RTU
 - 3) Ethan to reach out to John Ng's team to confirm testing availability
 - a) Testing date TBD
- d. Nokia Training

- i. 1/27: BMcD is capable of creating and hosting Nokia specific training relevant to your network.
 - 1) Jay to reach out to Nokia for standard training material offerings.
- ii. 2/10: Jay to set up call with Glenn from Nokia; waiting for response
- iii. 2/17: Jay looking to get date from Glenn by Thursday (2/19)
- iv. 2/24: Jay meeting with Nokia on Thursday (2/26) with LI team
- v. 3/3: Jay to follow up with Nokia next week
- vi. 3/17: Training 3/19 with Glenn & Nokia
- vii. 3/24: Training courses selected with Shelton; Jay looking to select dates for training and identify person count
- viii. 3/31: Email from Jay with Glenn/Nokia; dates to be identified

4. BMcD Engineering

a. Phase 2 Design Package Status

Site	Power Approval	Circuit Approval	IFR
7J Sterling	2/12/26	2/12/26	Mon 4/13/26
3J Whiteside	1/15/26	3/3/26	Mon 4/13/26
2R Hewlett	1/15/26	3/3/26	Mon 4/20/26
2R1 Hewlett Radio Shelter	1/15/26	3/3/26	Mon 4/20/26
7Z Lindenhurst	3/3/26	3/2/26	Mon 4/27/26