

PSEGLI:BMcD JMUX Replacement Status Sync - 3/31/2026

PSEG Long Island JMUX Replacement Weekly Meeting Minutes and Agenda

Time: 10:00 a.m. EST/9:00 a.m. CST

Attendees

☒ Jay Gunaratne	☐ Vinny Montano	☐ Dan Bayouth
☒ Lee Blackman		☒ Alex Lenox
☒ Brianna Foreman		☒ Ethan Koch
☒ Rahiq Mohamed		☒ Nick Cianciolo
☐ Vikas Vohra		☒ Bill Stefanik

Meeting Agenda:

1. Action Items

Action ID	Summary	Owner	Status
1	Remote Connectivity	PSEGLI/BMcD	• In Progress
2	NSP Installation - Hicksville	Hawkeye	• In Progress
3	Nokia Training	PSEGLI	• In Progress

2. Hawkeye Construction

a. NSP Installation

i. Hicksville

- 2/9: Corp connection diagram sent to Hawkeye
- 2/10: Cabling between rooms to be installed via patch panels
- 2/17: Hawkeye to pull fibers next week; tentative start 2/24 through end of week
 - Vinny to verify if copper patch panel between Primary Datacenter and OPS1-B IT Room has available ports to use before installing new patch panels
- 2/24: Work to be rescheduled per weather delays and operations approval; tentative schedule week of 3/2
- 3/3: Cable pulling in progress today
- 3/10: Cables pulled, terminations in progress this week
- 3/17: All terminations completed; waiting for wire drops to equipment to be completed this week
- 3/24: Equipment wiring in progress
- 3/31: **COMPLETE**

b. Phase 2 Materials

i. Material Tracking

- 3/3: Jay/Ethan need a BOM to track materials received by Hawkeye for Phase 2 for inventory parts count
- 3/10: Moving all equipment to new Hawkeye trailer for future staging
- 3/24: Vinny to review MRR and material counts
- 3/31: **Everything delivered per order form; COMPLETE**

c. Northport PAR Materials

i. C37.94 card needed for Northport Indoor

- Card order can be included with Phase 2 orders
 - Change to previously approved and installed Phase 1 design
- 3rd PAR circuit to be installed post-MPLS project (2028/29)

ii. PAR circuit pilot connectivity needed to confirm wiring is correct

d. JMUX Decommissioning

i. 1/20: Earliest consideration is April 2026

3. PSEG Long Island - Cutovers and Operations

a. Remote Connectivity

i. Integrate Hicksville and Melville for remote connectivity

- Lee is working with Daniel Reyes and Hasib with direct integration and meetings for design documentation
 - Needs list of IP addresses to be used
 - Ground work for the integration of Nokia MPLS from a management system
 - 1/27: Lee to set up meeting for discussion and feedback
- Lee needs AS numbers for Corp side
 - AS numbers already in place for Nokia side
 - Lee to redo AS numbering using new baseline on smaller service
- 2/17: Need to open ticket for activating management ports for iLO with Brianna/Rahiq
- 2/24: Lee 50% through ASN audit; to be completed before corporate integration
- 2/27: Lee developing BGP design for corporate connectivity
- 3/10: BGP design complete; sent to upper management for review
- 3/17: BGP design reviewed and approved by Vik on 3/16
- 3/24: Awaiting peer review from Daniel and Hasib; looking for review/approval next Tuesday 3/31
 - 3/31: **Change approved; executing this week Wed/Thurs**
- 3/24: Melville and Hicksville configurations to take place next Wednesday/Thursday (4/1 & 4/2)
 - Brianna and Rahiq to be on site to console into routers
 - 3/31: **Starting at Melville tomorrow (4/1) @ 10AM EST, Hicksville to follow**

ii. Melville iLO Procedure

- 3/3: Need a procedure for iLO configuration

- a) Ethan sent iLO procedure user guide on 3/4
 - 2) 3/10: Change to be opened to activate ports for configuration with Rahiq/Brianna
 - 3) 3/24: Rahiq and Brianna configuring iLO this week at Melville and Hicksville
 - 4) 3/31: **COMPLETE**
 - iii. **NSP Configuration**
 - 1) **Ethan to work with Lee/Rahiq/Brianna to configure NSP appliance**
- b. Layer 3 Services
 - i. Bring up one service at a time
 - 1) Start with Hicksville/Melville
 - a) Hicksville/Melville to be upgraded to 10G during Phase 2
 - b) 2 additional SFPs and fiber jumpers needed at Melville for Phase 2
 - 2) Starting with IP connectivity and establishing Nokia as primary path as we move to each site
 - a) AS numbers to be redone concurrently with these updates
 - 3) 3/24: **Start migration with 2-Way Radio per Lee**
- c. Nokia Training
 - i. 1/27: BMcD is capable of creating and hosting Nokia specific training relevant to your network.
 - 1) Jay to reach out to Nokia for standard training material offerings.
 - ii. 2/10: Jay to set up call with Glenn from Nokia; waiting for response
 - iii. 2/17: Jay looking to get date from Glenn by Thursday (2/19)
 - iv. 2/24: Jay meeting with Nokia on Thursday (2/26) with LI team
 - v. 3/3: Jay to follow up with Nokia next week
 - vi. 3/17: Training 3/19 with Glenn & Nokia
 - vii. 3/24: Training courses selected with Shelton; Jay looking to select dates for training and identify person count
 - viii. 3/31: **Email from Jay with Glenn/Nokia; dates to be identified**

4. BMcD Engineering

a. Phase 2 Design Package Status

Site	Power Approval	Circuit Approval	IFR
7J Sterling	2/12/26	2/12/26	Mon 4/13/26
3J Whiteside	1/15/26	3/3/26	Mon 4/27/26
2R Hewlett	1/15/26	3/3/26	Mon 5/4/26
2R1 Hewlett Radio Shelter	1/15/26	3/3/26	Mon 5/4/26
7Z Lindenhurst	3/3/26	3/2/26	Mon 5/11/26